

Dredge volume Analysis (Considering the Class as per Contract Agreement) - Lot-3

Class No	Route No	River/ Location	Length (km)	Date for completion of hydrographic pre-dredged survey	Bill of Quantity (m ³)	Contractor's Estimated Dredge Volume (m ³)	SIAConsultant Reviewed as Agreed by Contractor Volume (m ³)	Remarks
II	12	Dakatia (Chandpur to R-140)	10	30-Oct-23	153,000.00	114,748.75	50,000.00	As Data interval 500m so volume calculation can't perform
II	13	Meghna and Arial Khan	89.7	13-19 Oct 2023	76,500.00	64,756.94	62,000.00	
II	13a	Meghna (Looping root Inside Char Hsla)	15	23-24, 28 Oct & 1 Nov 2023	1000	0	0	
III	15	Meghna/ Tentulia (Patarhat - Daulatkhan)	10	26-27 Oct & 3-4 Nov 2023	0	0	0	
I	16	Meghna/ Tentulia (Mehendiganj - Bheduria)	19.6	22-Jan-23	607,500	569,912.22	523,300.00	Dredged 225,327.11 m ³
III	17	Tentulia (Bheduria - Vashanchar)	11	28-Oct-23	500	0	0	
I	21	Tentulia (Bheduria - Laharhat)	9	25-28 Nov 2022	392,500.00	790,154.74	763,300.00	Dredged 230,899.44 m ³
		Total	164.3		1,231,000	1,539,572.65	1,398,600.00	Difference 167,600 m ³ (Increased 13.61%)



ABR
 01/2024
 ABN Minwer Haider
 Dredging Expert
 BRWTP-SIA
 JPZ-DEMARS-JCL JV

29/11/24
 Md. Golam Rabbani
 Team Leader
 BRWTP-SIA
 JPZ-DEMARS-JCL JV

29/11/2024
Wassim
 M.A. Shant
 Engr. Mohammad Al-Shams
 Project Coordinator
 BRWTP-SIA